



LMCP BULLETIN

Land and Maritime Connectivity Project



This monthly newsletter provides Government Agencies, Business Enterprises, Development Partners, and the General Public with updates on the latest developments and activities under LMCP. Through these regular bulletins, we aim to keep all stakeholders informed about the project's progress, key milestones, and ongoing achievements under the Land (Road) and Maritime (Wharf) contracts.

General Announcement.

The public is advised that the sea-side carriageway between the Honiara City Council (HCC) Roundabout and the Hot Bread Roundabout has reopened to traffic. The inner lane on the landside section has also reopened to west-bound traffic, while the outer lane remains closed to allow the contractor to complete concreting works on roadside infrastructure, including new bus bays and parking areas. Motorists and pedestrians are encouraged to continue exercising patience, follow the directions of Traffic Controllers, and observe all traffic signs while the remaining works are safely completed.

Issue: 09

Month of: July 2026

Inside this issue:

1. Mendana Avenue - Hotbread Roundabout to HCC Roundabout Road
2. Tandai Highway - Riffle Range Roundabout Upgrade Fully Completed
3. Henderson- Mberande Road - Guadalcanal Province.
4. Henderson - Mberande Road Traffic Sign Installation
5. Ahanga Wharf - Rennell Bel-lona Province
6. Honiara Port - Honiara City
7. Kirakira Wharf - Makira Ula-wa Province

Road Safety Tips

"Drive carefully and reduce speed when travelling through work areas".

Mendana Avenue - Hotbread Roundabout to HCC Roundabout Road



The Mendana Avenue upgrade has reached another major milestone with the completion of asphalt paving along the landside section between the Hot Bread Roundabout and the Honiara City Council (HCC) Roundabout, signaling that the project is entering its final stage. The contractor is now focusing on final finishing works, including the construction of roadside parking areas, bus bays, pedestrian walkways, streetlights, road signs, road markings, and landscaping works in selected areas. Remaining works will continue through August and September 2026 as the project moves towards completion.

Tandai Highway - Riffle Range Roundabout Upgrade Fully Completed.



The Riffle Range Roundabout Upgrade has been successfully completed. The upgraded roundabout and drainage infrastructure will improve traffic flow, reduce congestion, enhance road safety, and strengthen stormwater management to minimise flooding during heavy rainfall. As one of Honiara's key intersections, the completed roundabout will provide safer, more efficient and climate-resilient transport infrastructure, improving connectivity for motorists, pedestrians, public transport operators and the wider community.

Henderson- Mberande Road - Guadalcanal Province.



Concrete works at the Foxwood pipe-arch culvert outflow area, and asphalt surfacing of the road has been successfully completed. The completed works have improved slope stability, enhanced stormwater drainage, and reduced the risk of erosion during heavy rainfall, helping to protect the surrounding road infrastructure. Final site clean-up and minor finishing works are now underway as the project moves towards completion.

Henderson - Mberande Road Traffic Sign Installation



Installation of traffic signs is now underway on completed sections of the upgraded road network, marking another step towards improving road safety and traffic management. The rollout has commenced along the Don Bosco–Tenaru School corridor and will soon extend to the Tandai Highway and Mendana Avenue as additional sections are completed. The new signs will provide clear guidance for motorists and pedestrians, enhancing safety and supporting the efficient use of the upgraded road infrastructure.

Ahanga Wharf - Rennell Bellona Province



Mobilisation activities have commenced on site following the arrival of the new drilling machine, piling equipment and construction materials, marking the start of the next phase of works. The equipment will support upcoming piling activities, with the contractor now preparing the site and ensuring all resources are in place for the safe and efficient delivery of the project.

Honiara Port - Honiara City



Work is progressing on the fabrication and installation of a temporary crane platform and pile guiding frame to support piling activities during the seaward extension (~30m) of the upgraded international Berth 1 Wharf. These temporary structures are essential for safely positioning heavy equipment and ensuring the accurate installation of foundation piles during construction. Once completed, they will enable the contractor to commence the next phase of wharf construction, marking another important step towards delivering the upgraded port infrastructure.

Kirakira Wharf - Makira Ulawa Province



Construction works are progressing steadily at the Kirakira Wharf and Passenger Terminal, with several key activities underway across the site. Current works include the installation of safety handrails and weather proofing protection of foundation piles and the construction of key structural components for both the wharf and passenger terminal. Concrete works are also progressing as the project moves into the next phase of construction. These ongoing activities represent another important milestone towards delivering a safer, stronger and more modern wharf and passenger terminal, improving access and services for passengers, cargo operators and surrounding communities.

Thank You for Being Part of Our Community

If you have any questions or feedback, feel free to reach out at

- LMCP Communication Officer - 7252525, lnodua@lmcp.com.sb
- MID Safeguards - 7582239, RBasil@mid.gov.sb
- CSC Safeguards - 7914014, jsikele@lmcp.com.sb
- CCECC Safeguards - 7376307, dcandle813ccecc@clmail.com

Follow us on:

Website: [https://solomons.gov.sb/ministry of infrastructure Development](https://solomons.gov.sb/ministry%20of%20infrastructure%20Development)

Facebook: Solomon Islands Ministry of Infrastructure Development